			SE	RVIC				ENTIVE MAINTE	ENAN	CE		FORM NO.		
CHILLER CENTRIFUGAL												Tipe Form PM18		
okasi : Model Unit :								Team Engineer List:			Date :			
			ri :							Start PM: Close PM:				
Nomor Unit: Periode :														
1110	CKLIST TEAM BRIEFI													
	NSIVE SAFETY BRIEFIN		М		?	OK	? N	NOT OK						
						TASK	TELLE							
	Item Checked			Evoc	Std.			Romark						
				Freq	Condition	Before After								
	1. Cleaning Strainer Chilled Water			1	1	11	1	1						
	2. Cleaning Condenser			1	1	1	1	1						
	3. Cleaning evaporator			1	1	1	1	1						
	4. Cleaning Fan Blower			1	1	1	1	1						
	5. Cleaning body 6. Check Refrigrant			1	1	1	1	1						
	7. Check & Cleaning all sensor			1	1	1	1	1						
	8. Check & cleaning control		chiller	1	1	1	1	1						
	or officer a cleaning contro	n punci	cimici		S	ERVICE	CHE	CCK						
Sub Eq.	Item Checked		UoM	Freq	Standard Condition		Sub Eq.	Item Checked		UoM	Freq	Standard Condition	Actual Checked	
S T A	1. Status Running		ON/OFF	1	1	1	C	1. Cond Entering Water	Temp	°C	1	1		
	2. Set Point Cool Ewt			1	1	1	О	2. Cond Leaving Water T		°C	1	1		
T.	3. Set Point Cool Lwt		°C	1	1	1	N D	3. Cond Delta Temp		°C				
U S	4. Base Demand Limit		%				E	4. Condenser Temp		°C				
	5. Vane Position		%				N	5. Condenser Pressure		KPA				
C O M P R E S O R	1. Load Ampere		%				S E	6. Condenser Aproach		°C				
	2. Ampere L1		Ampere				R	7. Discharge Temp		°C				
	Nameplate : 780 A	L2	Ampere					8. Condenser Delta Press		PSI				
		L3	Ampere					1. Oil Pressure		KPA				
	3. Voltage	L1	VOLT					2. Sump Temp		°C				
	Nameplate : 380 V	L2	VOLT					3. Bearing Temp		°C				
	•	L3	VOLT				О	4. Oil Level		_				
	4 34 4 337 11 75								T 1					
			°C				I	5. Ampere Nameplate : 2,5 A	L1	Ampere				
C O O L	1. Cool Entering Water Temp		°C				L		L2	Ampere				
	2. Cool Leaving Water Temp		°C						L3	Ampere				
	3. Cooler Delta Temp		°C					CI III (III)	, 0	OV	0	NOTION		
	4. Cooler Temp		°C				Checklist History PM ? OK ? NOT OK							
E	5. Suction Pressure		KPA											
R	6. Cooler Aproach		°C					RUNNING HOURS:						
	7. Cooler Delta Press		PSI											
						NO'	TES							
emu	ian :						Reko	mendasi :	'					
				PROVAL SIGNING ified By rvisor,							RESUME			
Approved by Veri			Service By				JOB COMPLETED ?							
ISS, Superviso (Team Leader/Staf,			
										? YES				
) () No. HP.				? NO, please check on NOTES					

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor