PT. DIKARI TATA UDARA INDONESIA ENGINEERING DIVISION

SERVICE REPORT PM COLD STORAGE & CHAMBER

Sales, Design, Service, Installation, Prepentive Maintenance

				-
Customer/User:	Engineer Name List :	Date :		FORM NO.
Site :				
Location of Eq. :		Start Time :	Stop Time :	Tipe Form PM05
Code/No. of Eq. :		Start Time .	Stop Time .	

	TASKLIST				
	Scope Of Work Maintenance Coldstorage		Freq.	Standard Cond.	Actual Check
NT	ENSIVE SAFETY BRIEFING TEAM ? OK	? NOT OK			
I	Compressor				
	Check Oil Condition (Pressure, Cleanliness & Level)				
	2. Check HLPS Function				
	3. Check gauge conditon (Press. & Temp. gauge)				
	4. Check belt condition				
	5. Check Compressor pressure (suction & discharge)				
	Check suction & discharge temperature				
	7. Check terminal block condition				
	8. Check vibration & noise				
	9. Check current compressor				
	10. Check filter dryer condition				
	11. Clean body compressor				
	12. Check oil leak				
	13. Check crankcase oil heater function				
	14. Check solenoid valve function				
	15. Clean oil strainer	,			
	16. Replace oil compressor				
	17. Replace core / filter dryer				
	18. Check condensor fin condition (corosion & damage)				
	19. Check pipe leakage				
	20. Clean condensor coil & Body				
	21. Clean panel control				
II	Fans				
	1. Check vibration & Noise				
	2. Check blade imbalance				
	3. Check part corosion				
	4. Clean blade & body				
	5. Check current fans				
	6. Replace bearing				
III	Evaporator & Cooling Room	-			

No Description	n	Standard	Refore	After
Refrigerant type	:			
Fan Evap. Model No	:			
Fan Cond. Model No.	:			
Evaporator Model No.	:			
Compressor Model No.	•			
	SERVIC	E CHECK		

No	Description		Standard	Before	After
1	Room Temp.				
2	Suction Press.	Press.			
3	Discharge Press.				
4	Suction Temp.				
5	Discharge Temp.				
	Voltage	R-S	380		
6		S-T	380		
		T-R	380		
		R			
7	Comp 1 Amp	S			
		Т			
		R			
8	Comp 2 Amp	S			
		Т			
	Comp 3 Amp	R			
9		S			
		Т			
10	Oil Level		3/4		
11	Oil Cleanliness		Clean		
12	Ref. Sight glass		Clean		
13	Oil Pressure				
14	Crank. oil heater		OK/NOK		
15	Fan Cond 1 Amp				
16	Fan Cond 2 Amp				
17	Fan condition				
18	Fan evap 1 Amp				
19	Fan evap 2 Amp				

Check fin condition (corosion & damage)		Fan evap 3 Amp				
2. Check pipe leakage	2	Fan evap 4 Amp				
3. Check TXV function	2	2 Fan evap 5 Amp				
4. Check defrost function	2	Pan evap 6 Amp				
5. Clean evaporator coil & Body	2	2 Fan Condition				
6. Check door heater function		2Running Hours				
7. Check ventilation & infiltration		5	hours			
IV Tes running dan record data	RESUME					
FIND DH		JOB COMPLETED ?	? YES ? NO, please check on NOTES			
		APPROVAL SIGNING				
	Approved by ISS,	Verified By Supervisor,	Service By Team Leader/Staf,			
NOTES / RECOMMENDATIONS		·				
*) Data gambar saat PM diinfokan melalui media lainnya.	() No. HP.	() No. HP.	() No. HP.			
			-			

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor