SERVICE REPORT PREVENTIVE MAINTENANCE PRECISION AIR CONDITIONING (PAC)

FORM NO.

		PT					KOREJO PL	•			Tipe Form PM04
Loka	si :	Model Unit :					Team Engine	er List :	Date :		
Code unit :		No. Seri :				1		Start PM:	:		
Nom	or Unit :	Periode :	Periode :						Close PM:		
	CKLIST TEAM BRIEFING INSIVE SAFETY BRIEFING TEA	M							? OK	?	P NOT OK
Α	Filter Section										
	Item Checked	Spec. Range / Cond. Std.		Actual Ch	ecked		Item Che		Spec. Range	Actu	al Checked
	11. Check/Replace fliters Clean or Diffy 1		5. Clean conc pan	densate	Clean or Dirty						
	2. Grille area unrestricted	ed OK / Not OK		6. Clean trap in condensate drain		Clean or Dirty					
	3. Wipe section clean	Clean or Dirty				7. Check/Test filter- clog switch operation		Ok or No			
	4. Coil clean	Clean or Dirty									
В	Blower Section										
	Item Checked	Spec. Range / Cond. Std.	Blower 1 Before After		Blower Before	2 After	Blower		Keterangan		
	1. Mounting bolts tight	Ok or No		Бетоге	AIT	er	Бегоге	After	Бетоге	After	
	2. Fan-guard bolts tight	Ok or No					-			<u> </u>	
	3. Impeller spins freely	Ok or No									
	4. Check/Test air sail switch	Ok or No									
	5. Motor amp draw	FLA L1 = A	L1		L1		L1	L1	L1	L1	
	Compare to nameplate	FLA L2 = A	L2		L2		L2	L2	L2	L2	
	amps	FLA L3 = A	L3		L3		L3	L3	L3	L3	
	6. Check belt tension and condition	Ok or No									
	7. Check sheave/pulley	Ok or No									
С	Reheat										
	Item Checked	Spec. Range / Cond. Std.		Heater Before	1 Afte	er	Heater Before	2 After	Heater Before	3 After	- Keterangan
	1. Reheat amp draw	FLA = A									
	2. Check Heater Resistance	18-22 ohm									
	3. Inspect elements	Ok or No									
	4. Check wire connections	Ok or No									

D	Steam Generating Humidifier						
	Item Checked	Spec. Range	Actual Checked	Item	n Checked	Spec. Range	Actual Checked
	1. Humidifier amp draw	A		4. Check cor	ndition of steam hose	Ok or No	
	2. Check drain valve/drain lines/trap for damage/clogs/leaks	Ok or No		5. Clean strainer		Ok or No	
	3. Check water fill valve and all supply lines/connection for leaks	Ok or No	,	6. Check hur tank)	ok or No		
		OK OF NO		7. Check operation of humidifier		Ok or No	
Е	Electrical Panel						
	Item Checked	Spec. Range /		Actual (Checked		Votorengen
l	item Checked	Cond. Std.	Before	ore After			- Keterangan
	1. Check fuses	Ok or No					
	2. Check contactors for pitting (Replace if pitted)	Ok or No					
	3. Check/Re-torque wire connections	Ok or No					

Item Checked	Spec. Range /	/ Actual Checked						
item checked	Cond. Std.	Before	After		Keterangan			
4. Voltage Line to Neutral								
Ground	220 + 10%	L1/L2/L3 =V		L1/L2/L3 =	V			
5. Voltage Line to Line	380 + 10%	L1L2/L2L3/L1L3 = V		L1L2/L2L3/L1L3 =	V			
6. Frequency	50 + 10%	F = Hz		F = Hz				
Controls								
Item Checked	Spec. Range / Cond. Std.	Actual Checked	Item	Checked	Spec. Range	Actual Checked		
Check/Verify control operation	Ok or No		3. Check/Test	water-detection device	Ok or No			
2. Check/Test changeover device	Ok or No			CAN connection or and outdoor units	Ok or No			
Refrigeration Piping								
Item Checked	Spec. Range	Actual Checked	Item	Checked	Spec. Range	Actual Checked		
Check refrigerant lines (clamps secure/no rubbing/no leaks)	Ok or No			Check for restriction temperature drop across filter drier				
2. Check for moisture (sight glass)	Ok or No							

Item Checked	Spec. Range /	Comp. 1		Comp.	2	Comp.	3	Keterangan
item Checked	Cond. Std.	Before	After	Before	After	Before	After	Reterangan
1. Ampere draw	OA A							
2. Check oil level	55 - 90 PsiG							
3. Check for oil leaks	200 - 300 PsiG							
4. Check compressor mounts (springs/bushings)	Ok or No							
5. Cap tubes (not rubbing)	Ok or No							
6. Check/Re-torque wire connections (inside compressor box)	Ok or No							
7. Compressor operation (vibration/noise)	Hz dB							
8. Check crank-case heater fuses/operation	Ok or No							
9. Check for refrigerant leaks	Ok or No							
10. Suction pressure Circuit	55 - 90 PsiG							
11. Discharge Pressure Circuit	200 - 300 PsiG							
12. Superheat Circuit	?C							
13. Low-pressure switch cut out Circuit	Ok or No							
14. Low pressure cut in Circuit	Ok or No							
15. High pressure cut out Circuit	Ok or No							
16. Sight Glass	Ok or No							

1	Condensor Section				
	Item Checked	Spec. Range	Before	After	Keterangan
	Coil clean of debris (Clean coil if required)	Clean or Dirty			
	2. Fans free of debris	Clean or Dirty			
	3. Fans securely mounted				
	4. Motor bearings in good condition				

vibration isolation. Support as n	lines for ecessary	Ok or No				
6. Check for refrigeran	t leaks	Ok or No				
7. Check surge-protect device (if installed) sta indicator lights	7. Check surge-protection device (if installed) status-					
8. Check/Re-torque wir	e connections	Ok or No				
9. Check contactors fo (replace if pitted)	r pitting	Ok or No				
10. Verify operation sepoints						
11. Charge verification						
a. Outdoor Ambient Te	mperature					
b. Subcooling						
c. Indoor-unit Return-a						
d. Sight-glass level (if I Temp or pumped refri						
12. Motor amp draw		FLA = A	L1/L2/L3 = Amp		2/L3 = Amp	
J General Function						
Item Checked	Spec. Range	Actual Checked	Item Check		Spec. Range	Actual Checked
1. Cooling Test	Ok or No		4. Dehumidification	Test	Ok or No	
2. Heating Test	Ok or No		5. Alarm Test		Ok or No	
3. Humidification Test	Ok or No					
K Room Condition						
Item Checked	Spec. Range	Actual Checked	Item Check	ed	Spec. Range	Actual Checked
	?C		2. Humidity		%	
1. Temperature						
		NOT	ES			
Temuan :		NOT	ES			
1. Temperature Temuan : Rekomendasi :		NOT	ES			

JOB COMPLETED ? ? YES	? NO, please check on NOTES	RUNNING HOURS :		
	APPROVAL SIGNING	1		
Approved by	Verified By	Service By Team Leader/Staf,		
ISS,	Supervisor,			
() No. HP.	() No. HP.	() No. HP.		

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor