## SERVICE REPORT PREVENTIVE MAINTENANCE PRECISION AIR CONDITIONING (PAC)

FORM NO.

		PT					KOREJO PL	•			Tipe Form PM04	
Loka	okasi : Model Unit :						Team Engine	er List :	Date :			
Code unit :		No. Seri :				1			Start PM:			
Nom	or Unit :	Periode :								Close PM:		
	CKLIST TEAM BRIEFING INSIVE SAFETY BRIEFING TEA	M							? OK	?	P NOT OK	
Α	Filter Section											
	Item Checked	Spec. Range / Cond. Std.		Actual Ch	ecked		Item Che		Spec. Range	Actu	al Checked	
	1. Check/Replace filters	Clean or Dirty					5. Clean conc pan	densate	Clean or Dirty			
	2. Grille area unrestricted	Grille area unrestricted OK / Not OK		6. Clean trap in Clea		Clean or Dirty						
	3. Wipe section clean	Clean or Dirty					7. Check/Tes switch opera		Ok or No			
	4. Coil clean	Clean or Dirty					Switch opera	lion				
В	Blower Section	Blower Section										
	Item Checked	Spec. Range / Cond. Std.	Blower 1 Before After			Blower Before	2 After	Blower		Keterangan		
	1. Mounting bolts tight	Ok or No		Бетоге	AIT	er	Бегоге	After	Бетоге	After		
	2. Fan-guard bolts tight	Ok or No					<u> </u>			<u> </u>		
	3. Impeller spins freely	Ok or No										
	4. Check/Test air sail switch	Ok or No										
	5. Motor amp draw	FLA L1 = A	L1		L1		L1	L1	L1	L1		
	Compare to nameplate	FLA L2 = A	L2		L2		L2	L2	L2	L2		
	amps	FLA L3 = A	L3		L3		L3	L3	L3	L3		
	6. Check belt tension and condition	Ok or No										
	7. Check sheave/pulley	Ok or No										
С	Reheat											
	Item Checked	Spec. Range / Cond. Std.		Heater Before	1 Afte	er	Heater Before	2 After	Heater Before	3 After	- Keterangan	
	1. Reheat amp draw	FLA = A										
	2. Check Heater Resistance	18-22 ohm										
	3. Inspect elements	Ok or No										
	4. Check wire connections	Ok or No										

D	Steam Generating Humidifier							
	Item Checked	Spec. Range	Actual Checked	ed Item Checked		Spec. Range	Actual Checked	
	1. Humidifier amp draw	A	'	4. Check condition of steam hose		Ok or No		
	2. Check drain valve/drain lines/trap for damage/clogs/leaks	Ok or No		5. Clean strainer		Ok or No		
	3. Check water fill valve and all supply lines/connection for leaks	Ok or No		6. Check humidifier bottle (Boiler tank)		Ok or No		
		OK OF INO		7. Check operation of humidifier		Ok or No		
Е	Electrical Panel							
	Item Checked	Spec. Range /		Actual (	Checked		Votorongon	
	item Checked	Cond. Std.	Before		After		Keterangan	
	1. Check fuses	Ok or No						
	2. Check contactors for pitting (Replace if pitted)	Ok or No						
	3. Check/Re-torque wire connections	Ok or No						

E Electrical Panel				
	Spec. Range /		Actu	al Checked
Item Checked	Cond. Std.	Before		
4. Voltage Line to Neutral Ground	220 + 10%	L1/L2/L3 =	V	L1/L2/L3 =
5. Voltage Line to Line	380 + 10%	L1L2/L2L3/L1L3 =	V	L1L2/L2L3/L1L3
6. Frequency	50 + 10%	F =	Hz	F =
F Controls				
Item Checked	Spec. Range / Cond. Std.	Actual Checked	Item	Checked
Check/Verify control operation	Ok or No		3. Check/Test	water-detection
2. Check/Test changeover device	Ok or No		4. Check/Test between indo	
G Refrigeration Piping				
Item Checked	Spec. Range	Actual Checked	Item	Checked
Check refrigerant lines     (clamps secure/no rubbing/no leaks)	Ok or No		3. Check for r drop across f	
2. Check for moisture (sight glass)	Ok or No			
H Compressor Section				

Item Checked		ec. Range /	Con	ıp. 1	Comp.	2
item Checked		Cond. Std.	Before	After	Before	After
1. Ampere draw	OA A					
2. Check oil level	55 - 90 PsiG					
3. Check for oil leaks	200 - 300 PsiG					
4. Check compressor mounts (springs/bushings)	Ok or No					
5. Cap tubes (not rubbing)	Ok or No					
6. Check/Re-torque wire connections (inside compressor box)	Ok or No					
7. Compressor operation (vibration/noise)	Hz dB					
8. Check crank-case heater fuses/operation	Ok or No					
9. Check for refrigerant leaks	Ok or No					
10. Suction pressure Circuit	55 - 90 PsiG					
11. Discharge Pressure Circuit	200 - 300 PsiG					
12. Superheat Circuit	?C					
13. Low-pressure switch cut out Circuit	Ok or No	_				
14. Low pressure cut in Circuit	Ok or No					
15. High pressure cut out Circuit	Ok or No					
16. Sight Glass	Ok or No					

Condensor Section				
Item Checked	Spec. Range	Before	After	Keterangan
Coil clean of debris (Clean coil if required)	Clean or Dirty			
2. Fans free of debris	Clean or Dirty			
3. Fans securely mounted				
4. Motor bearings in good condition				

	5. Check all refrigerant lines for vibration isolation. Support as necessary					
6. Check for refrigeran	t leaks	Ok or No				
7. Check surge-protect device (if installed) sta indicator lights	7. Check surge-protection device (if installed) status-					
8. Check/Re-torque wir	e connections	Ok or No				
9. Check contactors fo (replace if pitted)	r pitting	Ok or No				
10. Verify operation sepoints						
11. Charge verification						
a. Outdoor Ambient Te	mperature					
b. Subcooling						
c. Indoor-unit Return-a						
d. Sight-glass level (if I Temp or pumped refri						
12. Motor amp draw		FLA = A	L1/L2/L3 = Amp		2/L3 = Amp	
J General Function						
Item Checked	Spec. Range	Actual Checked	Item Check		Spec. Range	Actual Checked
1. Cooling Test	Ok or No		4. Dehumidification	Test	Ok or No	
2. Heating Test	Ok or No		5. Alarm Test		Ok or No	
3. Humidification Test	Ok or No					
K Room Condition						
Item Checked	Spec. Range	Actual Checked	Item Check	ed	Spec. Range	Actual Checked
	?C		2. Humidity		%	
1. Temperature						
		NOT	ES			
Temuan :		NOT	ES			
1. Temperature  Temuan :  Rekomendasi :		NOT	ES			

JOB COMPLETED ? ? YES	? NO, please check on NOTES	RUNNING HOURS :			
	APPROVAL SIGNING	1			
Approved by	Verified By	Service By			
ISS,	Supervisor,	Team Leader/Staf,			
() No. HP.	() No. HP.	() No. HP.			

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor