SERVICE REPORT PREVENTIVE MAINTENANCE PRECISION AIR CONDITIONING (PAC) PT. HM SAMPOERNA SUKOREJO PLANT

П	FORM NO.
	TOTAL TO

				SAMPOERN		-	<i>,</i>			Tipe Form PM04
Lokasi : Model Unit :						Team Engine	er List :		Date :	
Code unit :		No. Seri :]			Start PM:	
Nom	or Unit :	Periode	:						Close PM:	
CHE	CKLIST TEAM BRIEFING									
	NSIVE SAFETY BRIEFING TEAM	VI					?	OK	?	NOT OK
Α	Filter Section									
	Item Checked	Spec. Range / Actual Checked		Item Che	cked	Spec. Range	Actual Checked			
	1. Check/Replace filters	Clean or Dirty				5. Clean condensate pan		Clean or Dirty		
	2. Grille area unrestricted	OK / Not OK				6. Clean trap in condensate drain		Clean or Dirty		
	3. Wipe section clean	Clean or Dirty				7. Check/Test filter- clog switch operation		Ok or No		
	4. Coil clean	Clean or Dirty						OKOTNO		
В	Blower Section									
	Item Checked		Spec. Range / Cond. Std.	Blower Before	1 After	Blower Before	2 After	Blower 3 Before	After	Keterangan
	1. Mounting bolts tight	Ok or No	'							
	2. Fan-guard bolts tight	Ok or No								
	3. Impeller spins freely	Ok or No								
	4. Check/Test air sail switch	Ok or No								
	5. Motor amp draw	FLA L1 = A	·	L1	L1	L1	L1	L1	L1	
	Compare to nameplate	FLA L2 = A		L2	L2	L2	L2	L2	L2	
	amps	FLA L3 = A	·	L3	L3	L3	L3	L3	L3	
	6. Check belt tension and condition	Ok or No								
	7. Check sheave/pulley	Ok or No								
С	Reheat									
	Item Checked		Spec. Range / Cond. Std.	Heater Before	1 After	Heater Before	2 After	Heater 3 Before	After	Keterangan
	1. Reheat amp draw	FLA = A								
	2. Check Heater Resistance	18-22 ohm								
	3. Inspect elements	Ok or No								
	4. Check wire connections	Ok or No								

D	Steam Generating Humidifier									
	Item Checked	Spec. Range	•	Actual Ch	ecked	Item	n Checked		Spec. Range	Actual Checked
	1. Humidifier amp draw	A				4. Check cor	ndition of stea	m hose	Ok or No	
	2. Check drain valve/drain lines/trap for damage/clogs/leaks	Ok or No				5. Clean stra			Ok or No	
	3. Check water fill valve and all supply lines/connection for leaks	Ok or No				6. Check humidifier bottle (Boiler tank)		(Boiler	Ok or No	
	icans					7. Check ope	eration of hum	idifier	Ok or No	
Е	Electrical Panel									
	Item Checked		Spec. Range / Cond. Std.		Before	Actu	al Checked	After		- Keterangan
	1. Check fuses	Ok or No								
	2. Check contactors for pitting (Replace if pitted)	Ok or No								
	3. Check/Re-torque wire connections	Ok or No								
	Item Checked	Spec. Range		Actual Checked			Keterangan			
		/ Cond. Std.	Before	After					_	
	4. Voltage Line to Neutral						.,			
	Ground	220 + 10%	L1/L2/L3 =						_	
ł	5. Voltage Line to Line 6. Frequency	380 + 10% 50 + 10%	L1L2/L2L3/L1L3 =				V		-	
F	Controls	50 + 10%	Γ=	ПZ	Hz F =				1	
	Item Checked	Spec. Range	Actual Checked	Item	Checked		Spec. Range	Actual Checked		
		Cond. Std.								
	Check/Verify control operation	Ok or No		3. Check/Test	water-detection	on device	Ok or No			
	2. Check/Test changeover device	Ok or No		1	t CAN connect oor and outdoo		Ok or No		_	
G	Refrigeration Piping		·	·			·			
	Item Checked	Spec. Range	Actual Checked	3. Check for restriction tendrop across filter drier			Spec. Actual Checked			
	Check refrigerant lines (clamps secure/no rubbing/no leaks)	Ok or No				mperature Ok or No				
	2. Check for moisture (sight glass)	Ok or No								
Н	Compressor Section									

Item Checked	Spec. Range	Con	np. 1	Comp. 2		Comp. 3		 Keterangan
	Cond. Std.	Before	After	Before	After	Before	After	
1. Ampere draw	OA A							
2. Check oil level	55 - 90 PsiG							
3. Check for oil leaks	200 - 300 PsiG							
4. Check compressor mounts (springs/bushings)	Ok or No							
5. Cap tubes (not rubbing)	Ok or No							
6. Check/Re-torque wire connections (inside compressor box)	Ok or No							
7. Compressor operation (vibration/noise)	Hz dB							
8. Check crank-case heater fuses/operation	Ok or No							
9. Check for refrigerant leaks	Ok or No							
10. Suction pressure Circuit	55 - 90 PsiG							
11. Discharge Pressure Circuit	200 - 300 PsiG							
12. Superheat Circuit	?C							
13. Low-pressure switch cut out Circuit	Ok or No							
14. Low pressure cut in Circuit	Ok or No							
15. High pressure cut out Circuit	Ok or No							
16. Sight Glass	Ok or No							

I	Condensor Section				
	Item Checked	Spec. Range	Before	After	Keterangan
	1. Coil clean of debris (Clean coil if required)	Clean or Dirty			
	2. Fans free of debris	Clean or Dirty			
	3. Fans securely mounted				
	4. Motor bearings in good condition				

vibration isolation. Support as n	lines for ecessary	Ok or No				
6. Check for refrigeran	t leaks	Ok or No				
7. Check surge-protect device (if installed) sta indicator lights	7. Check surge-protection device (if installed) status-					
8. Check/Re-torque wir	e connections	Ok or No				
9. Check contactors fo (replace if pitted)	r pitting	Ok or No				
10. Verify operation sepoints						
11. Charge verification						
a. Outdoor Ambient Te	mperature					
b. Subcooling						
c. Indoor-unit Return-a						
d. Sight-glass level (if I Temp or pumped refri						
12. Motor amp draw		FLA = A	L1/L2/L3 = Amp		2/L3 = Amp	
J General Function						
Item Checked	Spec. Range	Actual Checked	Item Check		Spec. Range	Actual Checked
1. Cooling Test	Ok or No		4. Dehumidification	Test	Ok or No	
2. Heating Test	Ok or No		5. Alarm Test		Ok or No	
3. Humidification Test	Ok or No					
K Room Condition						
Item Checked	Spec. Range	Actual Checked	Item Check	ed	Spec. Range	Actual Checked
	?C		2. Humidity		%	
1. Temperature						
		NOT	ES			
Temuan :		NOT	ES			
1. Temperature Temuan : Rekomendasi :		NOT	ES			

JOB COMPLETED ? ? YES	? NO, please check on NOTES	RUNNING HOURS :		
	APPROVAL SIGNING	1		
Approved by	Verified By	Service By Team Leader/Staf,		
ISS,	Supervisor,			
() No. HP.	() No. HP.	() No. HP.		

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor