SERVICE REPORT PREVENTIVE MAINTENANCE PRECISION AIR HANDLING UNIT (PAHU)

FORM	NO.

Tipe Form PM03

_okasi : LT3 Mo		Model Unit :			Team Engineer List:			Date: 2024-07-28 03:22:12		
Cod	e unit :	No. Seri :				Start PM:				
Von	nor Unit :	Periode :						Close PM:		
CHI	ECKLIST TEAM BRIEFIN	NG								
	ENSIVE SAFETY BRIEFING		NOT OK							
Α	Filter Section									
	Item Checked	Spec. Range / Cond. Std.	Actual	Checked	Item (Checked	Spec	. Range	Actual Checked	
	1. Check/Replace filters	Clean or Dirty	Cle	ean	5. Clean condensate pan 6. Clean trap in condensate drain 7. Check/Test filter-clog switch operation		Clean or Dirty		Clean	
	2. Grille area unrestricted	Ok or No	O	0k			Clean or Dirty		Clean	
	3. Wipe section clean	Clean or Dirty	Cle	ean			Ok or No		Ok	
	4. Coil clean	Clean or Dirty	Cle	ean						
В	Blower Section									
	Item Checked	Spec. Range /		ver 1	Blower 2			wer 3	Keterangan	
		Cond. Std.	Before	After	Before	After	Before	After		
	1. Mounting bolts tight	Ok or No	OK	OK	OK	OK	OK	OK	OK	
	2. Fan-guard bolts tight	Ok or No	OK	OK	OK	OK	OK	OK	OK	
	3. Impeller spins freely	Ok or No	OK	OK	OK	OK	OK	OK	OK	
	4. Check/Test air sail switch	Ok or No	OK	OK	OK	OK	OK	OK	OK	
	5. Motor amp draw	FLA L1 = A		L1	L1	L1	L1	L1		
	 Compare to 	FLA L2 = A	L2	L2	L2	L2	L2	L2		
	nameplateamps	FLA L3 = A	L3	L3	L3	L3	L3	L3		
	6. Check belt tension	Oly an Nia								
	and	Ok or No								
	condition									
	7. Check sheave/pulley	Ok or No								
	Reheat	<u> </u>								
	Item Checked	Spec. Range /	Hea	ter 1	Heater 2		Heater 3		Keterangan	
	nom oncoked	Cond. Std.	Before	After	Before	After	Before	After	Rotorangan	
	1. Reheat amp draw	FLA = A								
	2. Check Heater Resistance	18-22 ohm								
	3. Inspect elements	Ok or No								
	4. Check TemperatureHeater	max 90 ?C								
	5. Check wire connections	Ok or No								
D	Steam Generating Hum	nidifier		<u> </u>					,	
	Item Checked	Spec. Range	Actual Checked Item Checked		Spec. Range		Actual Checked			
	1. Humidifier amp draw	A	4. Check condition o		f steam	Ok or No				
	2. Check drain valve/drain lines/trap for damage/clogs/leaks	Ok or No			5. Clean s	5. Clean strainer		Ok or No		
	3. Check water fill valve and all supply lines/connection for	Ok or No			6. Check humidifier bo (Boiler tank)		ottle	Ok or No		
	leaks				7. Check operation of humidifier			1		
	ieans						f	Ok or No		

	Item Checked	Spec. Range /	Actual Checked			Keterangan	
		Cond. Std.	Before	After			J
	1. Check fuses	Ok or No					
	2. Check contactors for	Oli an Na	,		,		
	pitting (Replace if pitted)	Ok or No					
	3. Check/Re-torque wire	Ok or No					
	connections	OK OF 140			ı		
Е	Electrical Panel						
	Item Checked	Spec. Range /			tual cked		Keterangan
		Cond. Std.	Before	Cite	After		
	4. Voltage Line to		20.0.0	Altei			
	Neutral	220 + 10%	L1/L2/L3 =	V	L1/L2/L3 =V		
	Ground						
	5. Voltage Line to Line	380 + 10%	L1L2/L2L3/L1L3 =	V	L1L2/L2L3/L1L3 =	V	
	6. Frequency	50 + 10%	F =	Hz	F =	Hz	
F	Controls	00 / 10/0					
	Item Checked	Spec. Range / Cond. Std.	Actual Checked	It	tem Checked	Spec. Range	Actual Checked
	1. Check/Verify controloperation	Ok or No		3. Check/T device	est water-detection	Ok or No	
	2. Check/Test changeover device	Ok or No		4. Check/Test CAN connection between indoor and outdoor units		Ok or No	
G	Chiled Water						
	Item Checked	Spec. Range	Actual Checked	Item Checked		Spec. Range	Actual Checked
	1. Check Water Temperature / Pressure In	?C Psi		5. Check Valve in & Out Chilled Water (No Corrosion, No Leaks)		Ok or No	
	2. Check Temperature / Pressure Out	?C		6. Clean outside valve & Pipe		Clean	
	riessule Out	Psi				or Dirty	
	3. Clean Pressure gauge	G		7. Clean Strainer		Clean	
	& Tamananatura Causa	Clean or Dirty		7. Clean Strainer		or	
	Temperature Gauge 4. Check motorize valve	Ok or No		O Ol and Bina Installation		Dirty	
-	General Function	OK OF NO		8. Check Pipe Insulation		Ok or No	
111	Item Checked	Spec. Range	Actual Checked	Item Checked		Spec. Range	Actual Checked
	1. Cooling Test	Ok or No		4. Dehumi	dification Test	Ok or No	
	2. Heating Test	Ok or No		5. Alarm T		Ok or No	
	3. Humidification Test	Ok or No					
	Room Condition						
	Item Checked	Spec. Range	Actual Checked	Item Checked		Spec. Range	Actual Checked
	1. Temperature	?C		2. Humidity		%	
			NOTI	ES			
Tem	uan :						
Rek	Rekomendasi : RESUME						

JOB COMPLETED ? ? YES	? NO, please check on NOTES	RUNNING HOURS :			
APPROVAL SIGNING					
Approved by	Verified By	Service By			
ISS,	Supervisor,	Team Leader/Staf,			
()	()	()			
No. HP.	No. HP.	()			
110.111.	INO. III .	No. HP.			

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor