SERVICE REPORT PREVENTIVE MAINTENANCE PRECISION AIR CONDITIONING (PAC)

PT. HM SAMPOERNA SUKOREJO PLANT

Loka	si:	Model Unit:	Team Engineer List:			Date :		
Code	unit:	No. Seri :				Start PM:		
Nom	or Unit :	: Periode				Close PM :		
					•			
	ECKLIST TEAM BRIEFING ENSIVE SAFETY BRIEFING TEA	.M				5	? OK	?
A	Filter Section							
	Item Checked	Spec. Range / Cond. Std.	Actual Checked		Item Checked		Spec.	Actual
	1. Check/Replace filters	Clean or Dirty			5. Clean conde	ensate	Clean or Dirty	
	2. Grille area unrestricted	OK / Not OK			6. Clean trap in condensate drain		Clean or Dirty	
	3. Wipe section clean	Clean or Dirty			7. Check/Test switch operation	filter- clog	Ok or No	
	4. Coil clean	Clean or Dirty						
В	Blower Section						,	'
	Item Checked	Spec. Range / Cond. Std.	Blower 1		Blower 2		Blower	3
			Before	After	Before	After	Before	After
	1. Mounting bolts tight	Ok or No						
	2. Fan-guard bolts tight	Ok or No						
	3. Impeller spins freely	Ok or No						
	4. Check/Test air sail switch	Ok or No						
	5. Motor amp draw	FLA L1 = A	L1	L1	L1	L1	L1	L1
	Compare to nameplate amps	FLA L2 = A	L2	L2	L2	L2	L2	L2

FLA l	L3 = A		L3	L3	L3	L3	L3	L3		
6. Chec belt tension and condi	on									
7. Chec sheav	Ok or No k e/pulley									
С	Reheat									
	Item Checked	Spec. Range Cond. Std.		ge / d.	Heater 1		Heater 2		Heater 3	
					Before	After	Before	After	Before	After
	1. Reheat amp draw	FLA =	. A							
	2. Check Heater Resistance	18-22 ohn								
	3. Inspect elements	Ok or No)							
	4. Check wire connections	Ok or No)							
D	Item Checked Spec. Range		ge		Actual Che	cked	Item Checked			Spec.
	1. Humidifier amp draw		A				4. Check condition of steam hose		nose	Range Ok or No
	2. Check drain Ok or No valve/drain lines/trap for damage/clogs/leaks 3. Check water fill valve and all supply lines/connection for leaks)				5. Clean strainer			Ok or No
							6. Check humidifier bottle (Boiler tank)			Ok or No
	Ok or No				7. Check operation of humidifier					Ok or No
E	Electrical Panel									
	Item Checked	Spec.								
	Acin Checke	Con	d. St	d.	Before		After		After	

1. Check fuses

2. Check contactors for

pitting (Replace if pitted)

Ok or No

Ok or No

3.		
Check/Re-		
torque Ok or No		
wire		
connections		