



PT. DIKARI TATA UDARA INDONESIA SERVICE REPORT PM
ENGINEERING DIVISION
Sales, Design, Service, Installation, Prepentive Maintenance **AIR COOLED WATER CHILLER**

Sales, Design, Service, Installation, Prepentive Maintenance

Customer/User : DKR	Location of Eq. :LT3	Engineer Name List :	Date :		FORM NO.
Site : Ciomas	Code/No. of Eq. : 12		Start Time	Stop Time	

TASKLIST				
Scope Of Work Maintenance Chiller Elektrik		Freq.	Standard	Actual Check
INTENSIVE SAFETY ? OK ? NOT OK				
BRIEFING TEAM				
1	Check the evaporator refrigerant pressure and the condenser refrigerant .	Wkly	1	1
2	Check the liquid line sight glasses.	Wkly	1	1
3	Measure and record the system superheat.	1 M	1	1
4	Measure and record the system subcooling.	1 M	1	1
5	Manually rotate condenser fans to insure proper clearance.	1 M	1	1
6	Check the fan assemblies for proper clearance in the fan openings	6 M	1	1
7	Check motor shaft misalignment, abnormal end-play, vibration and noise.	6 M	1	1
8	Check the oil level and refrigerant charge.	6 M	1	1
9	Check oil analysis to determine system moisture content and acid level.	6 M	1	1
10	Leak test the chiller	6 M	1	1
11	Check operating and safety controls	6 M	1	1
12	Inspect electrical components for deficiencies.	6 M	1	1
13	Inspect all piping components for leakage and damage.	6 M	1	1
14	Clean out any inline strainers.	6 M	1	1
15	Clean and repaint any areas that show signs of corrosion.	6 M	1	1
16	Clean the condenser coils.	6 M	1	1
17	Clean the condenser fans.	6 M	1	1
18	Clean panel control box & Component	6 M	1	1
19	Check all sensor (Condition & read)	6 M	1	1

SERVICE CHECK											
Unit Serial Number : 1					Elevation (°) : 1						
Unit Model No. : 1					Nameplate Voltage (V) : 1						
Compressor A Serial No. : 1					Fan Motor RLA : 1						
Compressor A Model : 1					Evap Water Drop Press. (Bar)						
No.											
Compressor B Serial No. : 1					Des. PSID : 1				Act. PSID : 1		
Compressor B Model : 1					Des. GPM : 1				Act. GPM : 1		
No.											
Circuit Compressor		UoM	Standard	Before			After			Remarks	
				Cir A		Cir B	Cir A		Cir B		
Unit Voltage		R-S	Volt	35		36	37		38	39	
		S-T	Volt	35		36	37		38	39	
		T-R	Volt	35		36	37		38	39	
Comp. Amp	R	Amp	41	42		43	44		45	46	
	S	Amp	41	42		43	44		45	46	
	T	Amp	41	42		43	44		45	46	
Unit Operating Mode											
Last Diagnostic											
Evap EWT											
Evap LWT											
Outdoor Air Temp.											
Chilled Water Setpoint											
Current Limit Setpoint											
Sat. Evap. Ref. Temp.											
Sat. Cond. Ref. Temp.											
Condensor ref. press.											
Evaporator ref. Press.											

20	Check Cooler & Pipe Insulation	6 M	1	1	Compressor RLA									
21	Check Condensor air velocity	6 M	1	1	Compressor start									
FIND DH		NOTES / RECOMMENDATIONS			Compressor hours									
		*) Data gambar saat PM diinfokan melalui media lainnya.			Compressor hours									
					Oil Level Compressor									
					RESUME					APPROVAL SIGNING				
					JOB COMPLETED ? ? YES ? NO, please check on NOTES					<div> <div> Approved by ISS, () No. HP. </div> <div> Verified By Supervisor, () No. HP. </div> <div> Service By Team Leader/Staf, () No. HP. </div> </div>				
Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor														