SERVICE REPORT PREVENTIVE MAINTENANCE PRECISION AIR CONDITIONING (PAC)

FORM NO.

		PT					KOREJO PL	•			Tipe Form PM04
Loka	si :	Model Unit :					Team Engine	er List :	·	Date :	
Code	e unit :	No. Seri :			1		1		Start PM:		
Nom	Nomor Unit: Periode :			,						Close PM:	
	CKLIST TEAM BRIEFING INSIVE SAFETY BRIEFING TEA	M							? OK	?	P NOT OK
Α	Filter Section										
	Item Checked	Spec. Range / Cond. Std.		Actual Ch	ecked		Item Che		Spec. Range	Actu	al Checked
	11. Check/Replace filters Clean or Diffy 1		5. Clean condensate Clea		Clean or Dirty						
	2. Grille area unrestricted	e area unrestricted OK / Not OK		. ,							
	3. Wipe section clean	Clean or Dirty					7. Check/Test filter- clog switch operation		Ok or No		
	4. Coil clean	Clean or Dirty									
В	Blower Section										
	Item Checked	Spec. Range / Cond. Std.	Blower 1 Before After		Blower 2 Before After		Blower		Keterangan		
	1. Mounting bolts tight	Ok or No		Бетоге	AIT	er	Бегоге	After	Бетоге	After	
	2. Fan-guard bolts tight	Ok or No					<u> </u>			 	
	3. Impeller spins freely	Ok or No									
	4. Check/Test air sail switch	Ok or No									
	5. Motor amp draw	FLA L1 = A	L1		L1		L1	L1	L1	L1	
	Compare to nameplate	FLA L2 = A	L2		L2		L2	L2	L2	L2	
	amps	FLA L3 = A	L3		L3		L3	L3	L3	L3	
	6. Check belt tension and condition	Ok or No									
	7. Check sheave/pulley	Ok or No									
С	Reheat										
	Item Checked	Spec. Range / Cond. Std.		Heater Before	1 Afte	er	Heater Before	2 After	Heater Before	3 After	- Keterangan
	1. Reheat amp draw	FLA = A									
	2. Check Heater Resistance	18-22 ohm									
	3. Inspect elements	Ok or No									
	4. Check wire connections	Ok or No									

D	Steam Generating Humidifier							
	Item Checked	Checked Spec. Range Actual Checked Item Che		n Checked	Spec. Range	Actual Checked		
	1. Humidifier amp draw	A	A 4. Check co		ndition of steam hose	Ok or No		
	2. Check drain valve/drain lines/trap for damage/clogs/leaks	Ok or No		5. Clean stra	iner	Ok or No		
	3. Check water fill valve and all supply lines/connection for leaks	Ok or No		6. Check humidifier bottle (Boiler tank)		Ok or No		
				7. Check operation of humidifier		Ok or No		
Е	Electrical Panel							
	Item Checked	Spec. Range / Actual Checked		Checked		Votorongon		
	item Checked	Cond. Std.	Before	After			Keterangan	
	1. Check fuses	Ok or No						
	2. Check contactors for pitting (Replace if pitted)	Ok or No						
	3. Check/Re-torque wire connections	Ok or No						

	Item Checked	Spec. Range /		Kotorangan				
	item Checked	Cond. Std.	Before After				Keterangan	
	4. Voltage Line to Neutral							
	Ground	220 + 10%		V	L1/L2/L3 =	V		
	5. Voltage Line to Line	380 + 10%	L1L2/L2L3/L1L3 =	V	L1L2/L2L3/L1L3 =	V		
	6. Frequency	50 + 10%	F = Hz		F = Hz			
F	Controls							
	Item Checked	Spec. Range / Cond. Std.	Actual Checked	Item	Checked	Spec. Range	Actual Checked	
	1. Check/Verify control operation	Ok or No		3. Check/Test	water-detection device	Ok or No		
	2. Check/Test changeover device	Ok or No			CAN connection or and outdoor units	Ok or No		
G	Refrigeration Piping							
	Item Checked	Spec. Range	Actual Checked	Item	Checked	Spec. Range	Actual Checked	
	Check refrigerant lines (clamps secure/no rubbing/no leaks)	Ok or No		3. Check for restriction temperature drop across filter drier		Ok or No		
	2. Check for moisture (sight glass)	Ok or No						

Item Checked	Spec. Range /	Comp. 1		Comp.	2	Comp.	3	Keterangan
item checked	Cond. Std.	Before	After	Before	After	Before	After	Reterangan
1. Ampere draw	OA A							
2. Check oil level	55 - 90 PsiG							
3. Check for oil leaks	200 - 300 PsiG							
4. Check compressor mounts (springs/bushings)	Ok or No							
5. Cap tubes (not rubbing)	Ok or No							
6. Check/Re-torque wire connections (inside compressor box)	Ok or No							
7. Compressor operation (vibration/noise)	Hz dB							
8. Check crank-case heater fuses/operation	Ok or No							
9. Check for refrigerant leaks	Ok or No							
10. Suction pressure Circuit	55 - 90 PsiG							
11. Discharge Pressure Circuit	200 - 300 PsiG							
12. Superheat Circuit	?C							
13. Low-pressure switch cut out Circuit	Ok or No							
14. Low pressure cut in Circuit	Ok or No							
15. High pressure cut out Circuit	Ok or No							
16. Sight Glass	Ok or No							

ı	Condensor Section				
	Item Checked	Spec. Range	Before	After	Keterangan
	Coil clean of debris (Clean coil if required)	Clean or Dirty			
	2. Fans free of debris	Clean or Dirty			
	3. Fans securely mounted				
	4. Motor bearings in good condition				
	5. Check all refrigerant lines for vibration	Ok or No			
	isolation. Support as necessary				

	0.00	الماما	Observable	I	ı		
$\overline{}$	6. Check for refrigerant		Ok or No				
	7. Check surge-protecti device (if installed) sta indicator lights	itus-	Ok or No				
	8. Check/Re-torque wire	e connections	Ok or No				
	9. Check contactors for (replace if pitted)	pitting	Ok or No				
	10. Verify operation sec						
_	11. Charge verification:						
$\overline{}$	a. Outdoor Ambient Ter	mperature					
_	b. Subcooling	1					
_	c. Indoor-unit Return-ai						
	d. Sight-glass level (if L Temp or pumped refriç	ee- gerant)					
	12. Motor amp draw		FLA = A	L1/L2/L3 = Amp		2/L3 = Amp	
J	General Function						
	Item Checked	Spec. Range	Actual Checked	Item Check	ed	Spec. Range	Actual Checked
\rightarrow	1. Cooling Test	Ok or No		4. Dehumidification	Test	Ok or No	
	2. Heating Test	Ok or No		5. Alarm Test		Ok or No	
_	3. Humidification Test	Ok or No					
K	Room Condition						
	Item Checked	Spec. Range	Actual Checked	Item Check	ed	Spec. Range	Actual Checked
	1. Temperature	?C		2. Humidity		%	
			NOT	ES			
em	uan :						
Reko	omendasi :			,			
Reko	omendasi :						
Reko	omendasi :						
Reko	omendasi :	,					
Reko	omendasi :						
Reko	omendasi :		RESU	IME			
	omendasi : JOB COMPLETED ?	??YES	RESU ? NO, please check		RUNNING	HOURS:	

Approved by ISS,	Verified By Supervisor,	Service By Team Leader/Staf,		
() No. HP.	() No. HP.	() No. HP.		

Keterangan : Lembar 1 untuk Teknisi; Lembar 2 untuk User; Lembar 3 Arsip Kantor